

**ALASKA ENERGY AUTHORITY
VILLAGE POWER SYSTEM ASSESSMENT**

Community: Akiachak
Evaluation Date: 10/15/12 Time Started 11:00am Completed 12:45pm
Evaluator(s): Jesse Walty

*** Indicates that only one from the group shall be chosen. Otherwise choose all that apply**

Powerhouse Building

Site Location

- ☒ Site suitable for powerhouse
- ☐ < 100 feet from a public well
- ☐ < 25 feet from an eroding bank or beach, or in a flood plain

*** Foundation**

- ☒ Powerhouse on acceptable foundation (pad & post, piling, concrete, etc.)
- ☐ Powerhouse directly on gravel pad or light timbers (raised timbers, on permeable gravel)
- ☐ Powerhouse directly on tundra or natural soils (no foundation)
- ☐ Powerhouse leaning considerably or unstable foundations (seismic hazard)

*** Flooring**

- ☒ Welded steel deck plate or concrete (sealed)
- ☐ Steel deck plate or concrete (unsealed)
- ☐ Wood (sealed or painted)
- ☐ Wood (non-sealed or bare)

*** Interior Walls**

- ☐ Concrete or metal skin
- ☒ Fiberglass reinforced paneling (FRP)
- ☐ Gypsum board
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

*** Exterior Walls**

- ☒ Concrete or metal siding
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

* Roof Penetration

- ☒ None
- ☐ Properly installed (rain tight)
- ☐ Minor leaks (repairable)
- ☐ Major leaks (not repairable)

* Ventilation

- ☒ Proper ventilation (air intake & exhaust fans, louvers & hoods)
- ☐ Adequate ventilation (air intake & exhaust fans)
- ☐ Minimum ventilation (air intake)
- ☐ No ventilation (doors or windows have to be left open)

* Lighting

- ☒ Excellent lighting
- ☐ Adequate lighting
- ☐ Poor lighting
- ☐ No lighting

Security

- ☐ Powerhouse fenced in & door locks
- ☒ Door locks
- ☐ No fence
- ☐ No door locks

Generator Equipment and Installation

Diesel Engines

	Unit #1	Unit #2	Unit #3	Unit #4	Unit # 5
kW	475	475	250	250	
Hours of Operation	6398	18317	5837 (rebuilt @ 4049)	6201 (rebuilt @ 4394)	

* Generator Condition

	Unit #1	Unit #2	Unit #3	Unit #4	Unit #5
Good, like new	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fair	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Poor, guards/covers missing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Load Sizing

- ☒ Properly sized generation to meet the community loads
- ☐ Undersized generation to meet the community loads
- ☐ Oversized generation to meet the community loads

* Load Balance

- ☐ <10% Imbalance
- ☒ 10% to 25% Imbalance
- ☐ >25% Imbalance

* Control Switchgear

- ☒ Fully automatic synchronizing switchgear
- ☐ Semi-automatic synchronizing switchgear
- ☐ Manually synchronizing switchgear
- ☐ Manual transfer switches
- ☐ Manual mounted breakers

* Electrical

- ☒ Wiring appears appropriate
- ☐ Exposed wiring, improper grounding, missing covers etc.

* Fuel System Inside Powerhouse

- ☒ Welded piping
- ☐ Welded & threaded piping
- ☐ Threaded piping
- ☐ Rubber hose

Fuel System Appurtenances

- ☐ No day-tank
- ☐ Additional for active leaks

Totalizing & Station Service Meter

- ☒ Properly installed and working totalizing & station service meter
- ☐ No totalizing meter
- ☐ No station service meter

*** Fuel Meter**

- ☒ Properly installed & working fuel meter
- ☐ No fuel meter

Environmental

Interior of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored inside facility
- ☐ Waste oil stored inside facility
- ☐ Apparent oil spills

Under Facility

- ☒ Clean, well-kept
- ☐ Old generator part stored under facility
- ☐ Waste oil stored under facility
- ☐ Apparent oil spills

Surrounding of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored on site
- ☐ Waste oil stored on site
- ☐ Apparent oil spills

*** Waste Oil Disposal**

- ☒ Waste oil blending system
- ☐ Waste oil incinerator
- ☐ Drum or tank storage for waste oils

*** Life, Health, & Safety**

- ☒ Code Compliant
- ☐ Low risk
- ☐ Medium risk
- ☐ High risk
- ☐ Potential for loss of life

Electrical Distribution Line Evaluation

Overhead Distribution System

* Pole type

- ☒ Fully treated poles
- ☐ Butt treated poles
- ☐ Native pole (trees)

* Pole installation

- ☐ Proper depth (can be determined by the manufacture's mark or button on pole)
- ☒ Within 12 inches of recommended depth
- ☐ Within 24 inches of recommended depth
- ☐ Greater than 24 inches of recommended depth

* Pole alignment

- ☐ Poles straight
- ☐ Poles leaning less than 10°
- ☒ Poles leaning greater than 10°

* Distribution voltage

- ☒ =>7200 volts
- ☐ 2400 volts
- ☐ 480/277 volts
- ☐ 208/120 volts

* Anchors

- ☐ Properly installed (<12 inches of the anchor rod exposed)
- ☒ 12 - 24 inches of the anchor rod exposed
- ☐ >24 inches of the anchor rod exposed

* Primary conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

* Service conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

*** Meter installation**

- ☒ Appears to be properly installed (height, grounding, etc)
- ☐ Improperly installed (height, no ground, etc)

*** Meter Condition Residential & Commercial**

- ☐ Good (appears in good condition)
- ☒ Fair (minor corrosion)
- ☐ Poor (major corrosion, needs replacing)

*** Over all condition of the system**

- ☐ Excellent (no repairs needed)
- ☒ Good (minor repairs, re-sag guys, re-sag service drops, etc.)
- ☐ Poor (major repairs needed, pole, guy, conductor, meter replacement, etc)

Underground Distribution System

*** Primary conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

*** Transformers**

- ☐ Appears to be properly installed
- ☒ Improperly installed (no pad, leaning, etc)

*** Service conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

Operator Proficiency

* Meter Reading

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Daily Logs

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Routine Maintenance

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Scheduled Maintenance

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Maintenance Planning

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

Waste Heat Recovery

* Waste Heat Recovery Operational

☒ Yes

☐ No

List current users

Water plant.

* BTU/Hr Meter

☒ Yes

☐ No

* Additional Waste Heat Available

☒ No

☐ Yes

List Potential New Users

System Information

Supply / Return Delta T 12 degrees

Estimate of current annual heating fuel gallons displaced N/A

Estimate of potential annual heating fuel gallons displaced N/A

Existing Heat Sales Agreement(s) unknown

General Questions

Use separate sheet(s) to answer these questions.

1. If records are available, indicate the number, duration, and causes of all forced outages during the last 12 months. If records are not available, provide whatever reasonable estimates available from utility personnel regarding outages number, duration, and causes.
No records.

ALASKA ENERGY AUTHORITY

VILLAGE POWER SYSTEM INVENTORY

DATE	10/15/12	TIME START	11:00am	TIME END	12:45pm
COMMUNITY	Akiachak	UTILITY	Akiachak Native Community Elec. Company		
OWNERSHIP	Akiachak Limited	CONTACT			
OPERATOR	Ryan Nose	PHONE	907-825-4101 (2221 cell)		

	G-1	G-2	G-3	G-4	
ENGINE MAKE	CATERPILLAR	CATERPILLAR	CATERPILLAR	CATERPILLAR	
ENGINE MODEL	3456	3456	C9DI	C9DI	
ENGINE RPM	1800	1800	1800	1800	
SERIAL NUMBER	7WG04619	7WG04616	C9A00723	C9A00724	
GOVERNOR TYPE	CAT ELEC.	CAT ELEC.	CAT ELEC.	CAT ELEC.	
MODEL ACTUATOR					
MODEL SPEED CONTROL	212-9449	212-9449	ELEC.	ELEC	
DC VOLTAGE	24V	24V	24V	24V	
UNIT CIRCUIT BREAKER	GE POWER BREAK II SSD08B208	GE POWER BREAK II SSD08B208	GE POWER BREAK II SSD08B208	GE POWER BREAK II SSD08B208	
TYPE/AMP/VOLT	800A/600V	800A/600V	800A/600V	800A/600V	
CURRENT HOURS	6398	18317	1788	1807	
GENERATOR MAKE	CAT	CAT	MARATHON	MARATHON	
GENERATOR MODEL #	LC6	LC6	433CSL6216	433CSL6216	
GENERATOR SERIAL #	G66B02838	G6B02824	687545-0707	687570-0707	
GENERATOR CAPACITY (kW)	500KW	500KW	250KW	250KW	
GENERATOR VOLTAGE	480	480	480	480	
VOLTAGE REGULATOR, MAKE & MODEL	CAT 235-5725-03	CAT 235-5725-03	DVR 2000E	DVR 2000E	
PARALLEL SWITCH GEAR (Y or N)	Y	Y	Y	Y	
kWh METER(Yes or No)	Y				
POWERHOUSE kWh METER TYPE	SATEC				
CATALOG # or TYPE	PM172E				
DEMAND					
CT RATIO					
STATION SERVICE METER (Yes or No)	Y				
STATION SERVICE METER TYPE	SATEC				
CATALOG # or TYPE	PM172E				
BATT. CHARGER/TYPE/MODEL	SENS NRG24-20-RCLS				
FUEL DAY TANK TYPE	100 GAL.				
PUMP #	OBERDORFER T27597				
MOTOR #	MG1000G27				
FUEL DAY TANK METER	AMCO 19813 549699 GALLONS PUMPED				
FIRE PROTECTION TYPE/OPERATIONAL?	FIRE EXTINGUISHERS				
ORIGINAL CONTRACTOR					